Nov 11 training: "Inside Power Generation" run of show (draft 1)

Session: Wednesday, Nov 11, 2026, 1:30-2:30 PM, on Zoom. About 440 required and optional attendees, mostly internal; they need clarity, not engineering. Host: Stephan Hardt.

Promised in the invite: power-generation fundamentals and the market landscape, then a guided virtual tour of a 3D gas power campus (combined cycle, modular generation, BTM, LNG). The tour covers the major equipment and electrical systems, how they work together, and where wire and cable are used.

The rule for the next 19 days: if it doesn't serve one of the seven stops below, it goes in the parking lot (end of this file).

Rundown (60 min)

Time	Segment	On screen	Mins
1:30	0. Welcome and why this matters	1 title slide	3
1:33	1. Fundamentals and market	4 slides	10
1:43	2. The 3D tour: seven stops	Live viewer, plus one slide per stop if needed	30
2:13	3. Wire and cable takeaways	3 slides	9
2:22	4. Q&A	Viewer on the overview	8

Keep 2 minutes of slack inside the tour. If you run long, shorten stop 7 (LNG) to one minute.

---

0. Welcome (3 min)

Say: - "Every power plant runs on cable. Today we walk through a complete gas power campus, built as a 3D model with a full cable schedule, and look at what each part does and where our products go." - "No engineering background needed. At each stop you'll get three things: what it does, its electrical system, and the cable."

Housekeeping: questions in the chat, answered at the end. The recording will be shared.

---

1. Fundamentals and market (10 min, 4 slides)

Slide 1: Why gas, why now (3 min) - Demand is growing again: data centres, manufacturing and electrification. - Gas plants are firm, dispatchable power that complements wind and solar. - Message: new gas build, modular and behind-the-meter (BTM) generation, and upgrades to the existing fleet all need cable. - **Check the market numbers you quote against current Southwire market intelligence.**

Slide 2: Simple cycle vs combined cycle (3 min). Reuse boilers slide 6, "What goes in, what comes out". - In: gas, air, a little water. Out: power, stack gas, heat. - The gas turbines make about 2/3 of the power; the steam from their exhaust makes about 1/3 more with no extra fuel.

Slide 3: How an HRSG works (2 min). Reuse boilers slide 5: the "What it is" and "Fun facts" box.

Slide 4: The campus at a glance (2 min). Use the 16-zone overview slide. - "This is SW-3X1, a 3x1 combined-cycle plant: three gas turbines, three HRSGs and one steam turbine, with a modular generation yard, a battery yard, a behind-the-meter data centre, LNG supply, and options for carbon capture and hydrogen." - "Conceptual and not engineered, but sized like real plants."

---

2. The 3D tour: seven stops (30 min, about 4 min each)

How to run it: open the viewer and press ▶ **Nov 11** (top left of the 3D window). It goes full screen with captions (Equipment / System / Cable). Use → **/ space** for the next view, ← to go back, keys **1-7** (or the chapter bar at the top) to jump to a stop, and **Esc** to leave. The tour has 22 views: an opening, 20 across the seven stops, and a closing cable X-ray. Use the same three beats at every stop:

1. **What it does** (1 min)
2. **Electrical system** (1 min)
3. **Where the cable goes** (1-2 min, show the cable X-ray)

Stop 1: Grid connection and switchyard

- **Does:** sends the plant's power to the 230 kV grid.
- **Electrical:** generator step-up transformers (GSUs) take 21 kV up to 230 kV; then breakers, disconnects, and a control house with protection relays.
- **Cable:**
- HV conductor and 230 kV cable;
- control and relay cable from every breaker to the control house;
- fibre;
- a buried ground grid (bare copper).
- **Line:** "Every breaker out here has a bundle of control cable running back to the control house."

Stop 2: Turbine hall: gas turbines, generators, steam turbine

- **Does:** three H-class gas turbines and one steam turbine turn generators.
- **Electrical:**
- isolated-phase bus from the generators to the GSUs;
- unit auxiliary transformers feed the 13.8 kV switchgear in R1;
- static starters spin the gas turbines up.
- **Cable:**
- MV-105 to big motors and transformers;
- TC-ER power and control to the lube-oil and hydraulic skids;
- thousands of instrument pairs (vibration, temperatures).
- **Show:** the R1 switchgear room interior (13.8 kV lineups, MCCs).

Stop 3: HRSG and its e-house (the boiler story; your best material)

- **Does:** turns exhaust heat into steam; the SCR inside cuts NOx.
- **Electrical:**
- the 13.8 kV feed pumps (two of 5 MW each);
- the T-R2A transformer feeds the e-house (480 V switchgear, MCCs, drives, DCS);
- CEMS shelter at the stack.
- **Cable:**
- one HRSG train is **707 cables, about 157,000 ft**, and **about 74 % of them are instrument and thermocouple pairs**;
- ARMOR-X MC-HL at the duct-burner gas skid.
- **Show:**

- the HRSG close-up;
- the e-house cutaway with its 9 callouts;
- the CEMS shelter (boilers slides 7, 9 and 10). Pick **one** of the three if time is short.
- **Close the stop on Boiler Row** (the last view of stop 3; boilers slide 4): the package, utility and electric boilers side by side.
- **Line:** "Three boilers, three cable stories. The package boiler is control cable, the utility boiler is instrument cable, and the electric boiler is MV cable."

Stop 4: Cooling and water: air-cooled condenser and water treatment

- **Does:** the ACC turns spent steam back into water. 80 fans, no cooling-tower water.
- **Electrical:** the R4 e-house holds four VFD lineups that drive the 80 fan motors.
- **Cable:** VFD-rated cable (ARMOR-X MC-HL VFD / TC-ER VFD) to every fan; water-treatment MCCs.
- **Line:** "Variable-frequency drives mean VFD-rated cable; ordinary cable fails early here."

Stop 5: Modular generation yard

- **Does:** fast-start, flexible power.
- **What's there:**
- reciprocating engine gensets in halls;
- aeroderivative simple-cycle units;
- two package types side by side: a factory-modular aeroderivative (AX-1, LM2500XPRESS class, ~35 MW, shipped as pre-built modules with plug-in interconnects) and an industrial gas-turbine package (IG-1, Titan 250 class, ~23 MW, one skid);
- fuel-cell and microturbine modules;
- the battery storage yard next door.
- **Electrical:** each unit has its own generator step-up and MV e-house; inverters and power-conversion skids for the battery and fuel cells.
- **Cable:**
- MV collection cable;
- DC cable at the battery and fuel cells;
- prefabricated cable spines installed as modules;
- skid pre-wire.
- **Line:** "Modular means factory pre-wiring, which is our opportunity to sell pre-terminated and cut-to-length cable."

Stop 6: Behind-the-meter data centre

- **Does:** a ~120 MW data-centre campus powered directly by the plant's modular gensets, with the grid only as backup.
- **Electrical:**
- 13.8 kV to 34.5 kV step-up transformers (3 x 90 MVA);
- double-bus 34.5 kV switchgear;
- a 40 MW / 80 MWh battery to absorb load steps;
- two data halls, each fed 2N through 48 pad-mount transformers and UPS skids.
- **Cable:**
- 35 kV MV cable;
- large LV feeders to the UPS skids;
- fibre everywhere.
- **Line:** "Data centres are why gas is growing again, and they're cable-dense on both A and B sides."

Stop 7: Fuel: gas yard and LNG

- **Does:** brings fuel in and conditions it: the gas metering and regulating (M&R) station, plus an LNG satellite of 8 tanks holding about 414,000 gal (about 3 hours of the whole plant) for backup.

- **Electrical:** an LNG e-house (13.8 kV / 480 V); pumps, vaporizers and the boil-off compressor.
- **Cable:** this is hazardous-area territory, so ARMOR-X MC-HL (Class I Div 1 and 2) and TC-ER control, PLTC instrumentation and fire alarm on one strut rack.
- **Line:** "Wherever there's gas, the cable has to be rated for it."

---

3. Wire and cable takeaways (9 min, 3 slides)

Slide A: The whole plant in one number (3 min) - The model's cable schedule: **6,011 runs, 21,217 cables, about 6.4 million ft (~1,200 miles).** - By footage: - instrumentation, 2.8 M ft; - 600 V power, 1.3 M ft; - control, 1.1 M ft; - MV, about 0.4 M ft. - Message: "Most of the footage is small cable: instrument and control. MV is the high-value part, but it isn't the volume."

Slide B: Product map (3 min). Reuse boilers slide 13, "What the spec calls for", or the brochure product map: - MV-105; - TC-ER; - ARMOR-X MC-HL; - instrumentation and thermocouple extension; - SIMpull THHN; - fibre and fire alarm.

Slide C: Pain points and our answer (3 min). Reuse boilers slide 14.

Close with three things to remember: 1. Gas plants are growing again, driven by data centres and firm power. 2. Most of a plant's cable is instrument and control; the big MV and power cable is the smaller share. 3. Southwire covers the whole plant: one supplier, staged on SIMpull reels, spec-compliant from MV down to the thermocouple.

---

4. Q&A (8 min)

Questions to prepare for: - "How long does a plant take to build?" 3-4 years for a combined-cycle plant; modular units are much faster. - "Who are the customers?" Utilities, independent power producers, EPCs, boiler and turbine OEMs, and data-centre developers. - "Is the model a real plant?" Conceptual, sized from public filings of real plants, and not engineered. - "What about hydrogen and carbon capture?" Both are in the model as options; show them if asked (layers on).

Backup plan

- **Recorded video of the tour:** screen-record the viewer stop by stop by Nov 3. If the viewer lags on Zoom, play the video and narrate over it.
- **PDF of all slides,** in case screen sharing fails.
- **Second laptop or phone** logged in as co-host.

Checklist

Date	Task
Oct 24-27	React to this draft; mark what to cut or keep. Tour mode done (▶ Nov 11 in the viewer); walk it once and note any view to change.
Oct 28-31	One slide per stop (reuse zone and boiler slides). Optional: modular turbine packages, **only if done in one day**.
Nov 2-3	Full-quality render batch overnight (renders/RENDER_QUEUE.md); record the backup video.
Nov 4	**Dry run with one colleague, timed.**

Date	Task
Nov 5-9	Fixes only.
Nov 10	Zoom tech check; freeze.

Parking lot (after Nov 11)

- Wastewater-treatment and cooling-tower refinements.
- Turbine close-ups at HRSG depth.
- More switchgear-room detail.
- Blender fly-through animation.
- Zone 07 parts 3-4 (construction compound, deck slide).
- Modular gas-turbine packages: done Oct 24 (AX-1 LM2500XPRESS class, IG-1 Titan 250 class). A larger SGT-800-class unit was tried and removed: it repeated the SC-1 / SC-2 simple-cycle story.