WHAT THE MODEL KNOWS, ASSUMES, AND NEEDS CHECKED

Every number that drives the geometry or the takeoff. Sources: the Oct 26, 2026 call and the public record only (ERock S-1/A, 10-Q Q2 2026, ERT500 release, erock.com, PUCT Docket 59076, TCEQ gas-EGU standard permit). Nothing under NDA; no stock numbers; no dollars.

KNOWN

Standard unit (ERT500): 500 kW standby rating
500 kW
Oct 26 call; ERT500 release (PR Newswire)

ERT500 prime / long-term rating (used in public permit filings)
450 kW
ERT500 release; PUCT Docket 59076 (813 x 450 kW = 366 MW)

RockBlock 2.5 MW footprint (units)
448 sq ft
erock.com/rock-block

Units per RockBlock in a public campus filing
4 or 5 units
PUCT Docket 59076

Installed base
1,059 (Mar 31) / 1,104 (Jun 30, 2026) MW
ERock S-1/A; 10-Q Q2 2026

Deployed fleet
2,000+ units, ~400 sites
ERock S-1/A

In-house assembly
Titan (Houston); Hyperion ~1.2 GW/yr by end 2026
ERock S-1/A

Units paralleled per RockBlock (2.5 MW)
5 units
Oct 26 call

RockBlock product range (3-7 units)
1.5-3.5 MW in 0.5 MW steps
ERock S-1/A

Generator-group breakers per switchgear lineup (about four)
4 groups
Oct 26 call

Feed from a lineup to the data center (about 75 MW)
75 MW
Oct 26 call

Generator output, 3-phase, to the GCB
480 V
Oct 26 call; confirm with ER product sheet

WORKING ASSUMPTION

Install allowances (takeoff)
trench 3 ft (600 V) / 4 ft (35 kV); terminations 3 / 6 ft per end; slack 3 %; spare 5 %
NEC 300.5 / 300.50; ER spec

Blocks on one 35 kV loop to one switchgear breaker (~20 MW)
8 blocks
Cliff / ER engineering

One pad-mount step-up per block, 480 V : 34.5 kV (2.5-3 MVA)
3000 kVA
ER product sheet / El Paso air permit

35 kV collector loop conductor (call: mostly 750 / 500 kcmil Al)
3 x 1/C 750 kcmil Al, 35 kV, 133 %, concentric neutral
Cliff / ER engineering

Grounding scheme
4/0 bare Cu ring per block, #2/0 taps, rods at corners
ER engineering

Control / comms architecture
12/C #14 control + Cat6A per unit to the GCB; 12-strand SM fibre ring per group to the SWG / SCADA
ER engineering

Stack top EL (TCEQ gas-EGU standard permit minimum 25 ft)
25.0 ft
TCEQ standard permit; site permit

Unit pitch in a block (5 x 8 ft units in a string, ~448 sq ft)
8.6 ft
ER layout

Block pitch along the row (block + fire separation)
80.0 ft
ER layout / NFPA 37

Access road between the two rows of a group
30.0 ft
ER layout

Perimeter road between groups
32.0 ft
ER layout

TO VERIFY

Distribution / collection voltage (34.5 kV vs 13.8 kV)
34.5 kV
Cliff / ER engineering

480 V generator leads: parallel sets per generator
2 parallel sets
Cliff / ER engineering

480 V lead size and construction
4 x 1/C 500 kcmil (3 phase + EGC), 600 V
Cliff / ER engineering

GCB to transformer LV: parallel sets (or bus duct)
8 parallel sets
Cliff / ER engineering

Block feed construction, cable vs bus
4 x 1/C 600 kcmil (3 phase + N), 600 V
Cliff / ER engineering

~75 MW feeder: parallel 35 kV sets per lineup
3 parallel sets
Cliff / ER engineering

Whether the ~75 MW feeders are in ER scope
customer or ER
Cliff (one line)

ERT500 enclosure: 10 x 8 ft footprint KNOWN; 9 ft height TO VERIFY
10 x 8 x 9 ft
ERT500 spec sheet (erock.com/ert500-spec-sheet)

GCB (480 V panelboard, 5 breakers) L x W x H (placeholder)
10 x 4 x 7.5 ft
ER product sheet

3 MVA pad-mount L x W x H (placeholder)
9 x 9 x 7 ft
ER / transformer data sheet

35 kV switchgear e-house L x W x H (placeholder)
64 x 16 x 14 ft
ER / switchgear data sheet

ONE DECISION BEFORE THE NUMBERS GO ANYWHERE

Are the ~75 MW feeders from the lineups to the data center ER's cable or the customer's? In this model they are about 35-40 % of the campus 35 kV conductor-ft. The takeoff carries them separately, on the ASSUMED basis, until Cliff answers.

TAKEOFF, MEASURED OFF THE MODEL (CONDUCTOR-FT; MEASURED AND ASSUMED NEVER SUMMED)

CAMPUS	BLOCKS	GROUPS	LINEUPS	L1 480 V LEADS	L3 + L4 35 KV	ALL MEASURED	ASSUMED (L5)
250 MW	100	13	4	198,605	83,905	447,868	57,152
500 MW	200	25	7	397,393	165,655	892,812	100,016
1,000 MW	400	50	13	794,993	333,686	1,788,760	185,744

cut = (routed + risers + terminations + slack) x (1 + spare); conductor-ft = cut x conductors x runs. Compact generic layout: real campuses with longer home runs will measure higher. Per-block kit: 3,430 conductor-ft (L1, L2, L6, L7).

WHAT THE CALL ADDS FOR THE SOUTHWIRE STORY

Aluminium preferred (750 / 500 kcmil at 15 or 35 kV; copper on some jobs); MV size follows system size (1/0, 250, 500); large 480 V volumes; lead time is the main concern; procurement per project, MV now ordered before detailed design. The L1 per-block kit (pre-cut, pre-terminated, labelled, tested) is the kitting value the call described.